BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 321 Date : 25-6-16

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer
Shettihalli Sub Division
BBMP Banglore

2. Well Location : SHETTY HALLI JANATHA COLONY

3. Total Well Depth / Drilled in Ft. : 1190FT

4. Casing Erected in Ft. : 319FT

5. Water Struck at the Depth of : 910FT

6. Total Yield (Measuring method "V" Norch : 2' 1/2 / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear

8. At the Depth of :

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

AE-12

For VINAYAKA ENTERPRISES

Party's Signature

~~Manager~~ / Proprietor

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 320

Date : 25-6-16

1. Customer's Name and Address : Assistant Executive Engineer
   with Telephone No. Shettihalli Sub Division
   BBMP, Banglore
2. Well Location : NEAR AKSHAYA APARTMENT - SHETTYHALLI
3. Total Well Depth / Drilled in Ft. : 1240 FT
4. Casing Erected in Ft. : 330 FT
5. Water Struck at the Depth of : 980 FT
6. Total Yield (Measuring method "V" Norch : 2" 1/2 / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear
8. At the Depth of : 980 FT
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

M-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರಿಚ್ಮಂಡ್‌ಟೌನ್, ಬೆಂಗಳೂರು.

Party's Signature

~~Manager~~ / Proprietor

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 319 Date : 25/6/16

1. Customer's Name and Address : Assistant Executive Engineer
   with Telephone No. Shettihalli Sub Division
   BBMP Banglore
2. Well Location : 22nd CROSS. RAGAVENDRA LAYOUT - KAMAGOUN
3. Total Well Depth / Drilled in Ft. : 1200FT
4. Casing Erected in Ft. : 320FT
5. Water Struck at the Depth of : 980FT
6. Total Yield (Measuring method "V" Norch : 3'0" / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear
8. At the Depth of : 990FT
9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Party's Signature

For VINAYAKA ENTERPRISES

G.R

~~Manager~~ / Proprietor

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 27/6/16

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging BANGALORE city/village SHETTY HALLI JANTH COLONY Dated on .....in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards ..... NE ..... marked by ..... Slurry .. Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by ..... Hard ..... rock.

SOURCES EXTRACTED :

(I) Betwen ..... 500 - 580FT ..... ft/mtrs. (II) ..... 710 - 750FT ..... ft/mtrs.

(III) ..... 950 - 1000FT ..... ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling .....to app depth of ..... 980FT ..... ft/mtrs. Below the ground level, casing pipe required be to app depth of ..... 815FT .....ft/mtrs.

Approx, yield expected may be around ..... 4100 .....GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

AE-12
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT ADOPT RAINWATER HARVESTING

****

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Drilling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

****

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 26/6/16

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging ..BANGALORE..... city/village NEAR AKSHAYA APARTMENT SHEETY HALLI .....Dated on .....in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards .....E W..... marked by .....Red..... Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by .....Loose..... rock.

SOURCES EXTRACTED :

(I) Betwen .....650-698ft..... ft/mtrs. (II) .....900-980ft..... ft/mtrs.

(III) ..... ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling .....to app depth of .....980ft..... ft/mtrs. Below the ground level, casing pipe required be to app depth of .....850ft.....ft/mtrs.
Approx, yield expected may be around .....3000.....GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

AE-12

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT ADOPT RAINWATER HARVESTING

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom
Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,

Date : 26/6/16

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging BANGALORE..... city/village 22nd cross, RAGAVENDRA LAYOUT Dated on .....in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards ..... NW ..... marked by ..... Black Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by ..... Rock ..... rock.

SOURCES EXTRACTED :

(I) Betwen ..... 950 - 980 ft/mtrs. (II) ..... 1000 - 1100 ft/mtrs.

(III) ..... 1190 - 1200 ..... ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling .....to app depth of ..... 998 ft/mtrs. Below the ground level, casing pipe required be to app depth of ..... 280 ft/mtrs.
Approx, yield expected may be around ..... 4800 .....GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

AG-12
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ಕೃಷ್ಣ ರಾಜೇಂದ್ರನಗರ ಪಾಲಿಕೆ

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

****

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

****